

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Jun 16, '13		Jun 23, '13		Jun 30, '13		Jul 7, '13		Jul 14, '13		Jul 21, '13		Jul 28, '13		Aug 4, '13		Aug 11, '13									
							S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	
1	Drawings and Permitting	10 days	Mon 6/17/13	Fri 6/28/13																												
2	Demolition and Cleanup	3 days	Mon 7/8/13	Wed 7/10/13																												
3	Foundation	2 days	Thu 7/11/13	Fri 7/12/13	2																											
4	Concrete flat work, interior	3 days	Mon 7/15/13	Wed 7/17/13	3																											
5	Framing	2 days	Fri 7/19/13	Sat 7/20/13																												
6	Rough In Mechanicals	3 days	Mon 7/22/13	Wed 7/24/13	5																											
7	Inspections	3 days	Thu 7/25/13	Mon 7/29/13	6																											
8	Roofing	2 days	Mon 7/22/13	Tue 7/23/13																												
9	Siding	4 days	Mon 7/22/13	Thu 7/25/13																												
10	Insulation	1 day	Tue 7/30/13	Tue 7/30/13	7																											
11	Drywall	5 days	Wed 7/31/13	Tue 8/6/13	10																											
12	Gutters	2 days	Mon 7/29/13	Tue 7/30/13																												
13	Trim	1 day?	Mon 8/5/13	Mon 8/5/13																												
14	Paint	4 days	Tue 8/6/13	Fri 8/9/13	13																											
15	Finish Mechanicals	2 days	Mon 8/12/13	Tue 8/13/13	14																											
16	Final Inspections and Punch Lis	3 days	Wed 8/14/13	Fri 8/16/13	15																											

Project: sample schedule
Date: Tue 10/25/16

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone